



Administration and Planning

Borough of Manhattan Community College
The City University of New York
www.bmcc.cuny.edu

199 Chambers Street
New York, NY 10007-1097
tel. 212-220-8015
fax 212-220-2370

MEMORANDUM

To: College Council

From: G. Scott Anderson 

Date: September 28, 2016

Subject: Facilities and Safety Report

Projects accomplished over the summer were:

- Creation of three computer labs on One South
- Creation of two media labs on 5 South
- Installation of new air handler and lab extraction for fume hoods
- Near completion of a new research lab for faculty (S643)
- Complete build of a new ASAP Center on the 14th floor of Murray
- Complete build of new offices for CUNY Start on the 10th floor of Murray
- New offices for Accessibility, Veterans Affairs, International Students and the Health Services Offices
- New offices for Purchasing and Fiscal and SGA
- First phase of the refurbishment of the RHT including the installation of blackout shades and flooring

Ongoing Projects include:

- Pool is being lined with water retardant materials and the tiling will begin in two weeks
- HVAC upgrades will continue for the next 15-18 months with the installation of new equipment to replace old air handling units
- Bathroom renovations will begin this Thursday with shutoffs and demolition scheduled for next Monday, October 3. The North tower units, 12 bathrooms, will be under construction with full replacement of all tiling, fixtures, stalls, ceiling and lighting, including ventilation fans. The project will take four months before work begins on the South tower units. The second phase will include the staff bathrooms.
- Solar Panel installation to begin April 2017
- Ramp and Plaza project to begin June 2017

Note: This verbal report was presented at College Council on September 28, 2016